EXTENSION OF TIME PROPOSAL

1	Name of Work	Solid Waste Management works in ward No. 06
2	Amount of Work Portion	7,46,017.00
3	Estimated Cost	7.5 Lakhs
4	Name of Contractor	M/s Soorya Creators, Prop. P Hemanth, No 109/110, 4th Cross, Balaji Layout, Bangalore-94
5	Agreement No	
6	N[illegible]nd d[illegible]te under which work order [illegible]ssued	BBMP/EE/BTP/WO/13/2021-22, Date: 09.072021
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for [illegible]tension of time	—
9	[illegible]ipt of application in the sub [illegible]ce	—
10	Extension granted if any	Nil
		—
		—
11	[illegible]out by the contractor during [illegible]period stipulated in the contract	Nil
	[illegible]d out during 1st extension	Nil
13	[illegible]d out during 2nd extension	Nil
14	[illegible]plied for	22 Days. 9.10.21 to 30.10.21
15	[illegible]mmending time limit applied	
	original application of the enclosed	Yes
	[illegible]k remaining to be done	-
	required for completion of [illegible]rk	30.10.21
19	charged establishment [illegible]e work after the expairy of [illegible]	Nil
	[illegible]e as per clause of contract [illegible]ued.	No
21	[illegible]he AEE and the daily rate of [illegible]psed	Work delayed due to rain. Hence Extension may be given without penalty
	[illegible]E ...th the daily rate of [illegible]sed	EoT may be Approved as per AEE recommendation

30/10/2021

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24

ಸಹಾಯಕ ಅಭಿಯಂತರರು
[illegible] Division, [illegible]
ಬ್ಯಾ.ವಿ.ಎಂ.ಪ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು

Scanned by CamScanner